

25X1

The Files, System II Project

30 AUG 1957

[REDACTED] 25X1A9A

Trip Report

1. A conference was held in the office of [REDACTED] for the purpose of technical discussions in connection with the proposed modification of the System II equipment. Present at the conference were:

25X1A5A1

25X1A5A1

[REDACTED]	CIA
[REDACTED]	CIA
[REDACTED]	CIA

25X1A9A

[REDACTED] opened the discussion with a description of the background and present status of the System II equipment and then a short description of the technical operating parameters of the system. Following this, a discussion of the modification requirements was held. [REDACTED] indicated that he had been advised to use an existing collapsible rack for mounting purposes and requested that we investigate the feasibility of providing drawings or photographs of this rack for his guidance. He also indicated a complete redesign of the transmitter was necessary.

25X1A5A1

25X1A5A1

2. The adding machine keyboard input device to be developed in connection with this project was discussed. It was indicated by [REDACTED] that they would use a series of relays being operated by the keyboard to control the input power source. [REDACTED] indicated that relays were a constant source of maintenance trouble and requested that [REDACTED] consider the use of transistorized or tube flip-flops. The contractor was also requested to investigate the feasibility of a base station keyboard input for this system. It is presently planned to use a telephone dial and actuate button at the base station for inserting intelligence into the base station transmitter.

25X1A5A1

25X1A9A

25X1A5A1

3. The proposed method of remounting the antenna matching equipment was discussed and the contractor was requested to consider the use of the weather-proof packaging technique for mounting the antenna matching network due to the fact that it might be frequently desirable to install this package very near the

25X1

antenna. It was tentatively decided that the maximum cable length for coaxial cable and control cable from the antenna coupler to the main rack would be 50 feet. In addition to this, it was decided that there would be a 20 foot power cable provided from the main rack to the AC source and a 12 foot cable provided from the keyboard input to the main rack. The contractor was requested to avoid the use of potted connectors if this would not add additional cost in order to provide for maintenance of the connectors and cable connections.

4. Following this, the group visited the laboratory where the equipment was examined and the specific modifications for the various units discussed. After the visit to the laboratory, [ ] joined the group and a discussion of the cost of the modifications was held.

25X1A5A1

5. [ ] indicated that the contractor is presently finalizing a proposal which will provide for the research and development required and the furnishing of two prototype field systems for \$138,000.00. In addition to this, the proposal provides for seven more units for \$100,000.00 and additional work including base station modification for a total of \$320,000.00. [ ] further indicated that there was presently approximately \$250,000.00 available in the contract.

25X1A5A1

25X1A5A1

25X1A9A

OC-E/R&D-EP/WNH:wlj (30 August 1957)  
cc: R&D Subject File  
Monthly Report (2)  
R&D Lab  
R&D Chrono  
EP Chrono